

**GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS
(RAILWAY BOARD)**

No. 2016/CE-IV/ ROB/ 192 (Bihar)

New Delhi, dated 21.03.2023

Chief Secretary,
State Govt. of Bihar, Patna

Subject: Progress of Road Over/Under Bridges in Bihar State.

Level Crossings across railway tracks contributed to various Rail/Road accidents. Level Crossings are potential locations with risk of accident and also create inconvenience for passages by slowing down road traffic/ rail traffic. There are approximately 1838 level crossings in the state of Bihar.

The Ministry of Railway and Govt. of Bihar have entered in MoU on 07.05.2019 to execute various ROB/ RUB works in lieu of level crossings and fifty six (56) such works have been assigned to Govt of Bihar for execution on single entity basis. These works are in different stages of implementation. Presently, Out of total fifty six (56) works, DPR has been approved for thirteen (13) works, DPR are under preparation/ process of approval for thirty three (33) works, Cost sharing consent for seven (7) works is awaited and decision about three (3) works located on NH corridor is also pending with state.

About four years have elapsed and so far work have not commenced physically at site for these fifty six works taken up under MOU on single entity basis by State Govt of Bihar. It is requested to direct concerned key officials/ entities of State Govt to take suitable action for expeditious implementation of these sanctioned projects assigned to State Govt of Bihar on single entity basis under MOU. Any help required from Railways' side may please be advised. The lists of works with present status are attached herewith for ready reference and kind information please.

There are other sanctioned works in lieu of level crossings within the state of Bihar at different stages, where also cooperation of State Govt is necessary for expeditious execution of all such sanctioned projects. For these concerned Zonal railways will approach suitably.

DA: List of 56 Works under MOU.

[Signature]
21.03.2023
(V.P. Singh)

Principal Executive Director (Bridge)

Copy to:

- i. PSO to Chairman & CEO Rly. Bd. for kind information to Chairman & CEO.
- ii. PSO to Member/Infrastructure, Rly. Bd. for kind information to M/Infra.
- iii. General Manager/ECR, NER, ER, NFR for information and necessary action for coordination with State Govt., please.

[Handwritten mark]

Status

S N	Div	L C No	Between stations	Railway	Consent for CS	JFR Approval	GAD Approval	DPR Approval	Remarks	Executive Agency
				Km	Y/N	Y/S/NS	Y/S/NS	Y/S/NS/R		
1	SEE	4-A	Muzaffarpur-Ramdayalu	50/35-37	Y	Y	Y	NS	DPR not yet submitted	BRPNL
2	SEE	7-Spl	Ramdayalu-Turki	47/16-18	Y	Y	Y	NS	DPR not yet submitted	BRPNL
3	SEE	100 Spl	Muzaffarpur-Narainpur Anant	83/25-27	Y	Y	Y	NS	DPR not yet submitted	BRPNL
4	DNR	67	Dumraon-Baruna	64/5/7-9	Y	Y	Y	R	DPR returned to RCD on 30.03.22	BSRDCL
5	DNR	59	Rajmahalpur-Twinninganj	62/8/33-35	Y	Y	Y	R	DPR returned to RCD on 19.01.2022	BRPNL
6	DNR	33/B	Warsaliganj-Nawada	70/7-8	Y	Y	Y	R	DPR returned to RCD on 18.11.2022	BSRDCL
7	Spl	90	Dauram Madhepura-Budhma	77/9-78/0	Y	Y	Y	Y	DPR sanctioned on 01.12.22 Tender not called.	BRPNL
8	SEE	61/Spl	Barauni - Bynas Jn	177/17-19	Y	Y	Y	NS	DPR not yet submitted	BRPNL
9	SEE	7-B	Barauni Jn-Teghra	179/490	Y	Y	Y	NS	DPR not yet submitted	BRPNL
10	SEE	9-Spl	Barauni Jn-Teghra	181-25/27	Y	Y	Y	Y	DPR sanctioned on 30.09.22. Tender not called.	BRPNL
11	Spl	2 Spl	Darbhanga-Muhammampur	39/9-0	Y	Y	Y	Y	DPR sanctioned on 31.05.22. Tender called.	BRPNL
12	Spl	1	Darbhanga-Muhammampur	38/8-9	Y	Y	Y	Y	Tech bid to be opened on 06.01.23 DPR sanctioned by Rly. Bd on 11.10.22. Tender on 11.10.2022. Tender to be called after administrative approval of RCD/HQ.	BRPNL
13	Spl	28	Darbhanga-Kakarghati	01/5-6	Y	Y	Y	Y	DPR sanctioned by Rly. Bd on 11.10.22. Tender to be called after administrative approval of RCD/HQ.	BRPNL
14	Spl	21	Laheriasarai-Darbhanga	32/8-9	Y	Y	Y	Y	DPR sanctioned on 14.06.22. Tender called.	BRPNL
15	Spl	39	Sakri Yard	0/6-7	Y	Y	Y	R	Tech bid to be opened on 06.01.23 DPR corrected on 22.11.2022 and with BRPNL (HQ).	BRPNL
16	Spl	10	Muhammampur-Kantaul	49/7-8	Y	Y	Y	S	DPR under scrutiny at MHX since 09.01.23	BSRDCL
17	Spl	25/Spl	Laheriasarai-Darbhanga	36/0-1	Y	Y	Y	R	DPR submitted at MHX on 15.11.2022. DPR returned to RCD on 24.11.2022	BSRDCL
18	Spl	26	Laheriasarai-Darbhanga	36/8-9	Y	Y	Y	NS	DPR submitted to BRPNL (HQ) on 25.01.2022	BRPNL
19	MGS	29	Nabinagar-Katrat	381/3-5	Y	Y	Y	NS	DPR not yet submitted	BRPNL
20	SEE	24	Khagaria-Limeshinar	124/39-42	Y	Y	Y	NS	DPR not yet submitted	BRPNL
21	SEE	32/A	Dalsimhasarai-Nazirganj	11/23-23A	Y	Y	Y	R	DPR returned to RCD on 22.04.2022.	BRPNL
22	Spl	32	Kakarghati-Tarsarai	9/8--9	Y	Y	Y	R	Corrected DPR submitted to BRPNL (HQ) on 16.09.2022	BRPNL
23	Spl	18	Thalwara-Laheriasarai	30/9-0	Y	Y	Y	Y	DPR sanctioned on 02.01.2023. Tender not called.	BRPNL
24	Spl	53-A	Samstipur-karpurigram	35/16-17	Y	Y	Y	NS	Corrected DPR submitted to RCD on 03.11.2022.	BRPNL
25	Spl	2	Muktapur-Kishanpur	4/4--5	Y	Y	Y	S	DPR under scrutiny at MHX since 09.01.23	BSRDCL
26	Spl	137	Mehasi-Chakia	133/14	Y	Y	Y	R	DPR returned to RCD for correction on 12.04.22 with BRPNL (HQ) for correction.	BRPNL

27	SPJ	158	Jeevdhara- Bapu Dham Motihari	16/8-9	Y	Y	Y	Y	DPR sanctioned on 30.05.2022. Tender called. Tech bid under evaluation.	BRPNNL
28	SPJ	160	Jeevdhara- Bapudham Motihari	165/13-14	Y	Y	Y	Y	DPR sanctioned on 30.05.2022. Tender called. Tech bid under evaluation.	BRPNNL
29	DNR	53/1/C	Sahari Halt- Barh	477/31-	Y	Y	Y	NS	DPR not yet submitted	BRPNNL
30	DNR	55	Kinul-Jamui	417/09-11	Y	Y	Y	NS	DPR not yet submitted	BRPNNL
31	DNR	51	Mokarna-Mor	454/39-41	Y	Y	Y	NS	DPR not yet submitted	BRPNNL
32	SEE	1/A	Sonepur-Parmmandupur	237/13-14-	Y	NS	NS	NS	DPR not yet submitted	BRPNNL
33	DNR	36	Danapur - Neora	555/03-05	Y	Y	Y	R	DPR returned to RCD for correction on 22.04.22	BRPNNL
34	DNR	33	Danapur-Phulwarisharif	550/01-03	Y	Y	Y	R	DPR returned to RCD for correction on 25.04.22	BRPNNL
35	DNR	30/A	Panna-Sachivalaya Halt	545/13-15	Y	Y	Y	R	DPR returned to RCD on 14.01.2021 for correction	BRPNNL
36	SPJ	188	Majhowalia-Bettiah	208/1-2	Y	Y	Y	Y	DPR sanctioned on 30.05.2022. Tender called. Tech bid under evaluation.	BRPNNL
37	SPJ	178	Sagauli-Majhowalia	190/9-19/0	Y	Y	Y	Y	DPR sanctioned on 20.09.22. Tender not called	BRPNNL
38	SPJ	33	Raxaul Yard	186/6-7	Y	Y	R	S	GAD resubmitted on 20.01.23	BRPNNL
39	SPJ	34	Raxaul Yard	187/7-9	Y	Y	R	S	GAD resubmitted on 20.01.24	BRPNNL
40	SPJ	49	Narkayagani - Panjawan	286/5-6	Y	Y	Y	R	DPR returned to RCD on 21.04.2022	BRPNNL
41	SPJ	112	Karpura-Kanti	98/6-7	Y	Y	Y	Y	DPR sanctioned on 09.02.2023. Tender not called.	BRPNNL
42	SPJ	124	Motipur-Mahwal	116/0-1	Y	Y	Y	Y	DPR sanctioned on 02.01.2023. Tender not called.	BRPNNL
43	SEE	23/B	Kurhani-Goraul	28/13-14	Y	Y	Y	NS	DPR not yet submitted	BRPNNL
44	MGS	4/A	Gaya-Kastha	473/15-17	Y	Y	R	NS	DPR not yet submitted, GAD under compliance with RCD	BRPNNL
45	MGS	71/A	Gaya-Manpur	468/16-18	Y	Y	R	NS	DPR not yet submitted, GAD under compliance with RCD	BRPNNL
46	DHN	40/B/T	Gaya-Koderna (Bandhua Yard)	456/25-27	Y	Y	Y	NS	DPR not yet submitted	BRPNNL
47	SPJ	104	Shastri Bajinathpur	96/2-3	N	NS	NS	NS	Consent awaited for LC Closure (On NH)	NHAI
48	DNR	54	Barh - Athmalgola	480/19-21	N	NS	NS	NS	Consent awaited for LC Closure (On NH)	NHAI
49	SPJ	59	Bagha - Valmikinagar Rd	295/04-05	N	NS	NS	NS	Consent awaited for LC Closure (On NH)	NHAI
50	DNR	39	Danapur - Neora	558/23-25	N	NS	NS	NS	Consent awaited (RWD)	
51	DNR	50	Tall - Mokama	453/21-23	N	NS	NS	NS	Consent awaited (RWD)	
52	SPJ	145	Muzaffarpur-Sugauli	144/11-12	N	NS	NS	NS	Consent awaited (RWD)	
53	SPJ	54	Parsauni - Sitamarhi	101/05-06	N	NS	NS	NS	Consent awaited (RWD)	
54	SPJ	55	Parsauni - Sitamarhi	102/01-02	N	NS	NS	NS	Consent awaited (RWD)	
55	SPJ	184	Majhulia-Bettiah	207/07-08	N	NS	NS	NS	Consent awaited (RWD)	
56	SPJ	121	Motipur Yard	112/12-13	N	NS	NS	NS	Consent awaited (RWD)	
Total				46	45	41	10			